

Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	2007		2008				2009				2010				2011				2012				D13	
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		Q3
MIC: RIGHT-OF-WAY (FM#406800-1)																												
MP15.1337	R-O-W Clear: Rinker	0		20-Mar-09 A																								
MP15.1340	R-O-W Clear: Hertz (Parcel 111)	0		09-Jan-11*																								
MP15.1350	R-O-W Clear: Avis (Parcel 108,112)	0		11-Jan-11*																								
RENTAL CAR CENTER (FM#249937-5)																												
MP35.152	Rental Car Center: NTP to Final Completion	25	26-Feb-07 A	24-Oct-10																								
MP35.525	Tenant Build-out	23	15-Dec-09 A	24-Oct-10																								
MP35.571	Substantial Completion	0		23-Jun-10 A																								
MP35.615	CM At Risk Final Acceptance Per Contract	0		23-Jun-10 A																								
MP35.184	Punch List & Close-out	23	24-Jun-10 A	24-Oct-10																								
MP35.699	RCC - Operations Begin	0		13-Jul-10 A																								
MIC CENTRAL STATION WEST CONCOURSE (FM#406800-2)																												
MP15.0099	Procurement - West Concourse	0	02-Nov-07 A	22-Apr-09 A																								
MP15.241	NTP Construction: West Concourse	0	15-May-09 A																									
MP15.281	Construction: West Concourse	578	15-May-09 A	29-Apr-12																								
MIC CENTRAL STATION (FM#406800-2)																												
MP2103.714	100% Plans Completed & Submitted to FDOT	0		07-May-10 A																								
MP15.CS03	Complete Construction Documents	0		07-May-10 A																								
MP15.554	Permit Review: Central Station	118	08-May-10 A	25-Jan-11																								
MP15.CS05	Negotiate Price (Existing CM@Risk Contract)	0		30-Sep-10*																								
MP15.140	Procurement - Construction: Central Station	117	30-Sep-10	24-Jan-11																								
MP15.241E	NTP Construction: Central Station	0	25-Jan-11																									
MP15.281E	Construction: Central Station	736	25-Jan-11	29-Jan-13																								
MDT BUS LINK - ROADWAYS (FM#406800-8)																												
TR21S073	Procurement Construction: MDT Bus Link	0	02-Nov-07 A	29-Apr-09 A																								
TR21S044	Construction: MDT Bus Link	578	30-Sep-10	29-Apr-12																								
NW 27th & 28th ST (MDX/FDOT Project FM#250234-6)																												
RD27.2001	Construction: NW 27th & 28th ST	0	07-Apr-08 A	16-Mar-09 A																								
RD27.3000	Punchlist & Close-out	0	02-Mar-09 A	16-Mar-09 A																								
MTAR: NW 21st ST ROADWAY (FM#249937-7)																												
NW21.2100	Construction: NW 21st St.	0	02-Apr-08 A	16-Mar-09 A																								
NW21.2200	Punchlist & Closeout	0	02-Mar-09 A	16-Mar-09 A																								
NW 37 AVE: WATER MAIN IMPROVEMENTS (FM#406800-7)																												
NW37.0051	Design Development: Water Mains - NW 37th Ave	93	17-Oct-06 A	31-Dec-10																								
NW37.3000	Permitting: Water Mains - NW 37th Ave	0	26-Feb-07 A	17-Feb-10 A																								
NW37.1001	Procurement Construction: Water Mains -NW 3...	120	30-Sep-10	27-Jan-11																								
NW37.2100	Construction: Water Mains - NW 37th Ave	323	28-Jan-11	16-Dec-11																								
MIC-MIA STATION (FM#406800-6)																												
MP15.573	NTP for Construction: MIC/MIA Station	0	13-Feb-08 A																									
MP15.623	Construction: MIC/MIA Station	100	13-Feb-08 A	07-Jan-11																								
MP15.5400	Substantial Completion	0		27-Sep-10 A																								
MIA MOVER (MDAD-DBOM)																												
MP40.232	NTP: MDAD Issues NTP (Construction)	0	08-Sep-08 A																									
MP40.211	Design Development: MIA Mover	24	08-Sep-08 A	23-Oct-10																								
MP40.231	Construction: MIA MOVER Project	341	30-Sep-09 A	05-Sep-11																								
MP40.390	Site Access: MIC/MIA Station for Sys. Install	0	30-Sep-10																									
MP40.361	System Testing and Acceptance	288	22-Nov-10	05-Sep-11																								
MP40.365	Project Punch List & Close-out: All Contracts	180	06-Sep-11	03-Mar-12																								
MP40.160	Substantial Completion	0		05-Dec-11																								
EARLINGTON HEIGHTS MIC CONNECTION (MDT Project)																												
MP40.250	MDT - E.H. Prepare, Bid and Award Construction	0	01-Aug-07 A	29-Apr-09 A																								
MP40.259	MDT - E.H. NTP: Project Construction	0	30-Apr-09 A																									
MP40.270	MDT - E.H. Construction: Guideway	291	30-Apr-09 A	17-Jul-11																								
MP40.320	MDT - E.H. Systems Procurement and Installation	577	01-May-09 A	28-Apr-12																								
MP40.280	MDT - E.H. Construction MIC Station	361	15-May-09 A	25-Sep-11																								
MP40.380	MDT - E.H. Track Work Construction	260	31-Oct-09 A	16-Jun-11																								
MP40.330	MDT - E.H. Scheduled Project Completion	0		30-Apr-12*																								
MTAR: NW 38th Ct Ramps CDKR Br10A (FM#249937-6)																												
MP50.270	Construction: MTAR 38th Ct-Ramp C/D/K/R & B...	0	30-Aug-07 A	02-Feb-10 A																								
LANDSCAPING (FM#415240-1)																												
MP80.710	Construction: Landscaping	0	02-Jun-08 A	03-Nov-09 A																								
MP80.630	Close-Out / Punchlist: Landscaping	0	04-Nov-09 A	20-Nov-09 A																								

Start Date: 01-Jan-98
 Finish Date: 31-Jan-13
 Data Date: 30-Sep-10
 Run Date: 06-Oct-10

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

0910 1 of 1
 Florida Department of Transportation
 Miami Intermodal Center
 MIC : SUMMARY SCHEDULE (Active)
 September 2010

