

Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	2010				2011				2012				2013				2014	
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>MIC: RIGHT-OF-WAY (FM#406800-1)</b>																						
MP15.1337	R-O-W Clear: Rinker	0		20-Mar-09 A																		
MP15.1340	R-O-W Clear: Hertz (Parcel 111)	0		29-Oct-10 A																		
MP15.1350	R-O-W Clear: Avis (Parcel 108,112)	0		31-Dec-12*																		
<b>RENTAL CAR CENTER (FM#249937-5)</b>																						
MP35.152	Rental Car Center: NTP to Final Completion	0	26-Feb-07 A	08-Mar-11 A																		
MP35.525	Tenant Build-out	0	15-Dec-09 A	24-Jan-11 A																		
MP35.571	Substantial Completion	0		23-Jun-10 A																		
MP35.615	CM At Risk Final Acceptance Per Contract	0		23-Jun-10 A																		
MP35.184	Punch List & Close-out	0	24-Jun-10 A	08-Mar-11 A																		
MP35.699	RCC - Operations Begin	0		13-Jul-10 A																		
<b>MIC CENTRAL STATION WEST CONCOURSE (FM#406800-2)</b>																						
MP15.0099	Procurement - West Concourse	0	02-Nov-07 A	22-Apr-09 A																		
MP15.241	NTP Construction: West Concourse	0	15-May-09 A																			
MP15.281	Construction: West Concourse	0	15-May-09 A	28-Jul-12 A																		
<b>MIC CENTRAL STATION (FM#406800-2)</b>																						
MP2103.714	100% Plans Completed & Submitted to FDOT	0		07-May-10 A																		
MP15.CS03	Complete Construction Documents	0		07-May-10 A																		
MP15.554	Permit Review: Central Station	0	08-May-10 A	08-Jun-11 A																		
MP15.140	Procurement - Construction: Central Station	1	07-Oct-10 A	31-Dec-12																		
MP15.241E	NTP Construction: Central Station	0	03-May-11 A																			
MP15.CS05	Negotiate Price (Existing CM@Risk Contract)	0		17-May-11 A																		
MP15.281E	Construction: Central Station	387	17-May-11 A	21-Jan-14																		
<b>MDT BUS LINK - ROADWAYS (FM#406800-8)</b>																						
TR21S073	Procurement Construction: MDT Bus Link	0	02-Nov-07 A	29-Apr-09 A																		
TR21S044	Construction: MDT Bus Link	0	11-Feb-11 A	28-Jul-12 A																		
<b>NW 27th &amp; 28th ST (MDX/FDOT Project FM#250234-6)</b>																						
RD27.2001	Construction: NW 27th & 28th ST	0	07-Apr-08 A	16-Mar-09 A																		
RD27.3000	Punchlist & Close-out	0	02-Mar-09 A	16-Mar-09 A																		
<b>MTAR: NW 21st ST ROADWAY (FM#249937-7)</b>																						
NW21.2100	Construction: NW 21st St.	0	02-Apr-08 A	16-Mar-09 A																		
NW21.2200	Punchlist & Closeout	0	02-Mar-09 A	16-Mar-09 A																		
<b>NW 37 AVE: WATER MAIN IMPROVEMENTS (FM#406800-7)</b>																						
NW37.0051	Design Development: Water Mains - NW 37th Ave	0	17-Oct-06 A	19-Nov-10 A																		
NW37.3000	Permitting: Water Mains - NW 37th Ave	0	26-Feb-07 A	17-Feb-10 A																		
NW37.2100	Construction: Water Mains - NW 37th Ave	0	17-Feb-10 A	19-Nov-10 A																		
NW37.1001	Procurement Construction: Water Mains -NW 37	0	18-Feb-10 A	27-Oct-10 A																		
<b>MIC-MIA STATION (FM#406800-6)</b>																						
MP15.573	NTP for Construction: MIC/MIA Station	0	13-Feb-08 A																			
MP15.623	Construction: MIC/MIA Station	0	13-Feb-08 A	07-Jan-11 A																		
MP15.5400	Substantial Completion	0		27-Sep-10 A																		
<b>MIA MOVER (MDAD-DBOM)</b>																						
MP40.232	NTP: MDAD Issues NTP (Construction)	0	08-Sep-08 A																			
MP40.211	Design Development: MIA Mover	0	08-Sep-08 A	05-Sep-11 A																		
MP40.231	Construction: MIA MOVER Project	0	30-Sep-09 A	05-Sep-11 A																		
MP40.361	System Testing and Acceptance	0	17-Feb-10 A	05-Sep-11 A																		
MP40.390	Site Access: MIC/MIA Station for Sys. Install	0	30-Nov-10 A																			
MP40.160	Substantial Completion	0		06-Sep-11 A																		
MP40.365	Project Punch List & Close-out: All Contracts	0	06-Sep-11 A	09-Sep-11 A																		
<b>EARLINGTON HEIGHTS MIC CONNECTION (MDT Project)</b>																						
MP40.250	MDT - E.H. Prepare, Bid and Award Construction	0	01-Aug-07 A	29-Apr-09 A																		
MP40.259	MDT - E.H. NTP: Project Construction	0	30-Apr-09 A																			
MP40.270	MDT - E.H. Construction: Guideway	0	30-Apr-09 A	20-Jul-12 A																		
MP40.320	MDT - E.H. Systems Procurement and Installation	0	01-May-09 A	20-Jul-12 A																		
MP40.280	MDT - E.H. Construction MIC Station	0	15-May-09 A	25-Feb-12 A																		
MP40.380	MDT - E.H. Track Work Construction	0	31-Oct-09 A	16-Oct-11 A																		
MP40.330	MDT - E.H. Scheduled Project Completion	0		28-Jul-12 A																		
<b>MTAR: NW 38th Ct Ramps CDKR Br10A (FM#249937-6)</b>																						
MP50.270	Construction: MTAR 38th Ct-Ramp C/D/K/R & Br.	0	30-Aug-07 A	02-Feb-10 A																		
<b>LANDSCAPING (FM#415240-1)</b>																						
MP80.710	Construction: Landscaping	0	02-Jun-08 A	03-Nov-09 A																		
MP80.630	Close-Out / Punchlist: Landscaping	0	04-Nov-09 A	20-Nov-09 A																		

Start Date : 01-Jan-98  
Finish Date: 10-Sep-21  
Data Date: 31-Dec-12  
Run Date: 14-Jan-13

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

1212 1 of 1  
Florida Department of Transportation  
Miami Intermodal Center  
MIC : SUMMARY SCHEDULE (Active)  
December 2012

