



MIAMI INTERMODAL CENTER Project Overview

\$270 million. The Department has repaid its initial \$15 million drawdown of the \$269 million loan and used that source to fund a portion of the Rental Car Center.

Funding for the MIC Program has been advanced through the TIFIA loans and an internal State Transportation Trust Fund (STTF) loan. Other major funding sources include various state and local sources and private sector fees and charges. The MIA Mover is being funded primarily by Miami-Dade County as its contribution to the program as specified in various agreements with the state and federal government. FDOT has contributed \$100 million toward the MIA Mover's guideway, foundations and station located at the MIC. Joint Development will be privately funded by developers who lease MIC properties that have been set aside for that purpose.

PROJECT STATUS

- **Rental Car Center, FM# 249937-3** – Tunnels and pile caps were completed in February 2007.
- **Rental Car Center, FM# 249937-5** – The superstructure was completed in September 2008. Tenant build-out began in November 2009. The Rental Car Center became operational on July 13, 2010.
- **Miami Central Station, FM# 406800-2** – Construction documents have been completed. Construction is anticipated to commence in May 2011 and will be completed by August 2013.
- **Le Jeune Road Improvements, FM# 250234-2, 250234-4 & 408834-1** – Construction was completed in May 2008.
- **MIC Terminal Access Roadways, FM# 249937-4, FM#249937-2, FM# 249937-6, FM# 249937-7** – Various segments were completed in 2008 with the remaining portions completed in October 2009.
- **MIC-MIA Interchange, FM#408834-1** – This project was completed in May 2008.
- **MIA Mover Station at MIC, FM# 406800-6** – Construction of the superstructure began in February 2008 and substantial completion was achieved in January 2011. The station has been turned over to the Miami-Dade Aviation Department (MDAD) for final buildout.
- **MIA Mover Connector, MDAD-DBOM** – Design development began in September 2008, and groundbreaking for this project took place March 2, 2009. It is anticipated to be completed and operational by December 2011.
- **Le Jeune Road Landscaping, FM#415240-1** – This was completed in November 2009.



For additional information on the program, please visit www.micdot.com or contact:

L. Carl Filer, P.E.,
District Public Transportation Manager
(305) 470-5137 Fax (305) 470-5179
carl.filer@dot.state.fl.us