Miami-Dade Transit's AirportLink Metrorail Extension

Presentation to the

MIC Steering Committee

June 15, 2012

MIAMI-DADE COUNTY | airportlink

Project Overview

- Miami-Dade Transit's AirportLink Metrorail Extension
  - Contract amount: $360,405,395 (Construction only)
  - Amount completed and stored as of April 30, 2012: $349,483,135.43 (97%)
  - Contract duration: 1,185 Days
  - Notice to proceed: April 30, 2009
  - Contract end date: July 28, 2012
  - Today is contract day: 1,143

Getting Ready: July 28, 2012

- Finishes for Start of Service:
  - Systems testing, training and integration
  - Landscape
  - Right-of-Way fencing
  - Roadway improvements
  - Metrobus service: July 21, 2012
  - Earlington Heights Station Improvements

MIAMI-DADE COUNTY | airportlink

Construction Activities: Station

Main Canopy

Connector Level Vestibule

Platform Level

MIAMI-DADE COUNTY | airportlink

Construction Activities: Station

Bus Plaza

South Canopy

East side of Bus Plaza

MIAMI-DADE COUNTY | airportlink

Construction Activities: Station

Information Booth – Plaza Level

East side of the station

Intermediate Level

MIAMI-DADE COUNTY | airportlink

Construction Activities: Guideway

Aerials of completed guideway

MIAMI-DADE COUNTY | airportlink

Construction Activities: Guideway

Landscape work at the station and along westbound SR 112

MIAMI-DADE COUNTY | airportlink

Construction Activities: Guideway

Roadway improvements – NW 41 Street & NW 38 Court

MIAMI-DADE COUNTY | airportlink

Construction Activities: Earlington Heights Station

Station improvements – Landscaping & Lighting

MIAMI-DADE COUNTY | airportlink

Construction Activities: Systems

Variable Message Signs at Earlington Heights Station

Train Control Training

Construction Activities: Systems

VPI Serial Communication
Simulator Testing at
Earlington Heights Station

SCADA Testing at
MIC Traction Power Substation

MIAMI-DADE COUNTY | airportlink

Thank you!